

Tanasi Restoration Committee Update 3-1-23.

The Tanasi Restoration Committee met on March 1st. From the beginning, we have said that as we got further into the restoration process, we planned to add additional committee members to the team. The new committee members added are:

Phil Brenner- Long-Range Planning

Dominick Andreana-Long-Range Planning

Howard Higby- Golf Advisory Committee

Mark Bloomfield- Tellico Village Resident with building experience

*A member of the Public Service Advisory Committee will be added soon.

The temporary Pro Shop is under construction. We originally planned for it to be open in mid-March. Based on the construction timeline it appears it will be closer to mid-April. Once it is delivered, the Public Works Department will add decking, connect the utilities, install the underpinning, and finish the inside flooring. We look forward to getting this building up and running soon.

We are in the process of verifying with the insurance company that they will pay for the removal of the existing foundation. Once we receive approval, the old foundation will be removed, and the site will be graded and seeded.

We are at the point in the process where we are ready to send out an RFP (Request for Proposal) to Architect and Engineer firms (A&E) to help with the design of the new clubhouse. We anticipate having an A&E firm selected by Mid-April.

We will continue to keep you updated on the progress. We plan to present drawings at a future town hall meeting and provide regular updates in the Tell-E-Gram. You can find all Tanasi Updates as well as a feedback form on the TVPOA Website on Tanasi Update Page [here](#).